



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR					CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Pond Springs Road/Turtle Rock Road Signal	WHM & Huggins / Austin Bridge & Road					01/03/02	04/30/02	Project Complete.	
McNeil Road Phase I (SH 45 to north of CR 172)	Gray-Jansing & Associates / RGM					02/09/04	01/29/05	Project Complete.	
McNeil Road Phase II (SH 45 to Howard Lane)	Gray-Jansing & Associates / Ranger					01/23/06	02/02/07	Under Warranty. Project complete. Contract close-out package is being prepared.	
Avery Ranch Blvd. (183A to Parmer Lane)	By Developer					11/01/06	05/10/07	Under Warranty. Project complete.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	Carter & Burgess / J.C. Evans					10/25/06	07/20/07	Under Warranty. Project complete. Contract close-out package is being prepared.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Interim Improvements Phase I (Turn Lanes at the Intersections of Wyoming Springs, Oaklands & Deep Wood; Pedestrian Improvements at O'Connor and Luckenwald, Liberty Walk, Manheim and Hike & Bike path)	Half Associates	Aaron Concrete	Benny Cloud	3/4/2008	5/23/2008	06/02/08	Substantially Complete: 1/26/09	Substantial Completion was issued to Aaron Concrete on 1/26/09 after completion all of the items related to the additional pedestrian crosswalk improvements at Liberty Walk and Tonkinese. Final Completion will be issued pending TxDOT inspection and approval of vegetation establishment on RM 620. GEC finalizing close out change order for final quantities adjustment.	
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	Huggins/Seiler & Associates	J.C. Evans	Benny Cloud	04/15/08	6/6/2008	6/16/2008	Substantial Completion Due: 6/15/2010	JC Evans is scheduled to close Park Central on 2/16/09 for the reconstruction at the tie-in to CR 111. Huggins Seiler is looking into a conflict with the rip rap and a flush valve hydrant on the NW corner of Park Central and CR 111. JC Evans is continuing the undercut work from the beginning of the project to the City of Round Rock driveway on both EB and WB sides. The GEC is working on finalizing the change order for the change from lime to undercut. JC Evans is also continuing to work on forming and pouring driveways and the transitions into the inlets.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
I-35 Northbound Ramps (Westinghouse Rd to SE Inner Loop)	HNTB	04/25/06	Sep 2008	Mar 2009	Mar 2009	May 2009	Nov 2009	Categorical Exclusion Approval Date: 01/16/2009	Revised bid sets were submitted to TxDOT on 2/17/09 in response to additional TxDOT comments received on 2/12/09. HNTB bid sets were submitted on 1/27/09 to TxDOT in order to obtain concurrence for advertising. Final Project Manual was submitted to Purchasing on 2/9/09 and comments were returned on 2/11/09. The WPAP was approved on 10/10/08.
O'Connor Extension (RM 620 to SH 45)	Klotz Associates, Inc.	12/27/04	Dec 2008	Oct 2009	Nov 2009	Dec 2009	Dec 2010	Env Assessment FONSI Approval Date: Sep 2009 Public Hearing Date: June 2009	HNTB submitted the revised EA (Environmental Assessment) to TxDOT on Wednesday, 8/27/08, in response to comments received on 8/6/08. GEC Comments on the 90% PS&E package were returned to Klotz on 7/9/08. The 90% PS&E was submitted to TxDOT on 7/23/08. Klotz submitted the 100% PS&E package on 9/22/08 and TxDOT is currently reviewing the 90% submittal. On 1/15/09, FHWA approved the EA/EIS classification letter for O'Connor for an EA document in response to the requested submitted to FHWA on 10/31/08 by TxDOT ENV. TxDOT ENV has not completed their review of the EA yet, delaying the Public Hearing by at least 5 months (January 2009 slipped to June 2009). HNTB is revising EA to add the scope of the O'Connor Overpass and SH 45 Toll Frontage Roads for evaluation. Anticipate submittal of revised EA to TxDOT District by mid-March.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 111/Westinghouse Rd. Intersection with FM 1460	Huggins/Seiler & Associates	May 2008	Feb 2009	N/A		To be constructed with current CR 111 / Westinghouse Rd. Contract		FONSI on TxDOT Environmental Document for FM 1460 issued on 10/16/08	Sheets & Crossfield is proceeding with acquisition of the eastern properties only. Huggins Seiler submitted the design revisions on 12/23/08 and they are under review.
RM 620 Improvements (Ultimate Schematic and Environmental Assessment)	Half Associates	Feb 2009	July 2010		N/A			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Kickoff meeting held on 2/11/09. Draft Design Summary Report submitted for review on 2/11/09. Comments were returned on 2/16/09. Meeting held on 2/17/09 with TxDOT and the City of Round Rock to discuss the schematic between IH-35 and Deep Wood.

PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Pond Springs Road (McNeil Rd to US 183)	URS	Dec 2007	Mar 2009	Apr 2009	Apr 2009	June 2009	Aug 2009	Due Diligence Investigations Completion Date: Feb 2009	At meeting with the City of Austin on 1/20/09 to finalize the ILA and plans requirements, the City agreed to Williamson County requests. Revised ILA anticipated on the 02/10/09 Court agenda for approval. Meeting scheduled with URS on 01/28/09 to discuss schedule to move forward with the 90% PS&E submittal now that ILA is resolved. Comments were returned on 12/16/08 to URS on the 60% PS&E that was submitted for review. URS is proceeding with design of traffic signals and roadway elements. Comments were returned to SWCA on 12/23/08 on the draft cultural constraints report, geologic assessment, karst survey and COA EA and on the jurisdictional waters delineation report submitted on 12/19/08 for review.
SE Inner Loop (I-35 to CR 110) (Intersection Improvements with FM 1460)	LAN, Inc.	Nov 2007	Dec 2008	Mar 2009	Mar 2009	Apr 2009	Sep 2009	FONSI on TxDOT Environmental Document for FM 1460 issued on 10/16/08	Comments were returned to LAN on the 100% plans project manual on 2/2/09. WPAP was approved on 12/23/008. Anticipate submission of final bid sets next week for March advertisement.
O'Connor Overpass (at SH 45)	PBS&J	Feb 2009	Aug 2009	TBD	TBD	RBD	TBD	To Be Cleared in Conjunction with O'Connor Extension Project	PSA and WA for PBS&J were approved by the Commissioners Court on 2/17/09.



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR					CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Cedar Hollow at SH 29	Haynie Consulting, Inc. /					-	-	Project complete.	
CR 175 (FM 1431 to Regional Park)	Baker-Aicklen / Joe Bland					06/07/02	06/16/03	Project complete.	
River Bend Oaks Subdivision	Haynie Consulting, Inc. / Ellis-McGinnis					05/30/02	Apr. 2003	Project complete.	
SH 29 at FM 1869 (Traffic Signal)	WHM /					05/01/02	08/20/02	Project complete.	
CR 200 (CR 201 to Lackey Creek)	KC Engineering / Joe Bland					03/17/03	09/26/03	Project complete.	
CR 214 (SH 29 to Rolling Hills Rd.)	Carter & Burgess / Capital Excavation					02/23/04	02/21/05	Project complete.	
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	TC&B / Capital Excavation					10/14/02	1/1/2005	Project complete.	
CR 258 (US 183 to Sunset Ridge)	Haynie Consulting, Inc. / Austin Bridge & Road					01/09/06	10/05/06	Project complete.	
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	Malone Wheeler / J.C. Evans					05/08/06	02/15/07	HNTB issued a letter to JC Evans with items that need to be corrected concerning the Railroad Crossing. JC Evans has responded and a meeting between HNTB, the County, JC Evans and Capital Metro was held on 2/4/09. Final acceptance is pending resolution of the Railroad Crossing issue.	
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	PBS&J / Chasco					04/22/05	03/08/07	Under Warranty. Project complete.	
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	TC&B / Ranger					01/23/06	02/13/08	Ranger has completed all punch list items except the low water crossing and the chip seal on the south side of the South San Gabriel River.	
US 183 Widening at CR 274 (Turn Lane Improvements)	Malone Wheeler / Austin Bridge & Road					07/09/07	02/18/08	The Contractor submitted a final pay estimate for the project. Project Acceptance is being processed.	
Kauffman Loop (S. of SH 29, East and West of Reagan)	TC&B and Randall Jones / Williamson County					Jan 2008	Sep 2008	Project is complete except installation of sod for permanent erosion control in various locations.	
2000 ROAD BOND PROJECTS BIDDING / CONTRACTING	ENGINEER / CONTRACTOR	BID ADVERTISE	BID LETTING	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	Haynie Consulting, Inc./ RGM Constructors	12/28/08	01/21/09	02/03/09	03/15/09	Mar 2009	Dec 2009	Recommendation of award to the Low Bidder RGM Constructors approved on 2/3/09 Court agenda (previous projects McNeil Phase 1, CR 412). Received 15 bids at Bid Opening on 01/21/09. PreBid Meeting held on 1/7/09 with 15 contractors in attendance. ROW acquisition is nearing completion - remaining condemnation hearings are set for February. The WPAP was submitted to TCEQ on 1/9/09. Alba is coordinating utility relocations with AT&T.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 179 (Ronald Reagan Blvd. to CR 175)	Karen Friese & Associates	06/01/04	08/29/05		TBD			Due Diligence Investigations Completion Date: TBD	The 100% design package was completed under 2000 Road Bond Program. Completion of Due Diligence documents is dependent upon right of entry. All ROW acquisitions have been completed. Alba is coordinating utility relocations and AT&T relocation design.
San Gabriel Parkway, Phase 2 (CR 273 to CR 270)	Malone/ Wheeler	05/01/01	07/25/05		TBD			Due Diligence Investigations Complete	The Section 106 environmental process has been completed. The ACHP has signed the MOA and FHWA will be distributing signed copies to all signatories. CTRMA's 183A reevaluation document has been submitted for Division review. Klotz working on redesigning CR 274 from the east end of the Phase 1 project to the 183A ROW. CTRMA to design intersection with 183A Frontage Roads.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 214 Ph 2A - PS&E (Rolling Hills Rd to San Gabriel Ranch Rd.)	Rogers Design Services	Sep 2007	Feb 2008	May 2009	June 2009	July 2009	July 2010	Due Diligence Investigations Completion Date: February 2009	Review nearing completion of Rogers submittal of the 90% PS&E for review on 12/22/08. Comments were returned on 10/15/08 to Rogers and SWCA on the environmental due diligence documents submitted for review. Revised field notes were submitted on 9/8/08 for ROW acquisition. Update meeting was held on 12/4/08.
CR 214 Ph 2B - Route Study and Schematic (San Gabriel Ranch Rd to US 183)	Rogers Design Services	Sep 2007	Apr 2009		N/A			TBD	Rogers submitted the draft Route Study Report comparing the four options for review on 11/7/08. Update meeting held on 12/4/08. Route Study recommendation to be forwarded this week.



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 Corridor Study & Schematic (DB Woods to Burnet County Line)	Chiang Patel & Yerby, Inc.	Sep 2007	Mar 2009	N/A				N/A	Schematic submitted on 2/6/09 for review. Intersection Streets profiles were submitted on 2/16/09 for review. The second Safety / Mobility Task Force meeting was held on 11/25/08 to gather public input on potential safety improvement projects on SH 29. An update meeting was held on 12/17/08 with the City of Georgetown. Analyzing accident data for third Task Force meeting.
Signal at US 183 and FM 3405	Brown & Gay	Nov 2008	Feb 2009	Mar 2009	Apr 2009	May 2009	Sep 2009	N/A	Comments were returned to Brown & Gay on the 90% plans submitted for review. Meeting held on 1/27/09 to discuss comments and status. 100% PS&E anticipated to be submitted this week for review.
Left Turn Lanes on US 183 at FM 3405	Brown & Gay	Nov 2008	TBD	TBD	TBD	TBD	TBD	Categorical Exclusion Approval Date : TBD	Brown & Gay submitted the 60% PS&E on 12/24/08 for review. Draft CE was also submitted for review on 12/24/08. - Comments will be returned on 2/9/09. Meeting scheduled on 1/27/09 to discuss status.
2006 ROAD BOND PROJECTS Managed by the City of Cedar Park	ENGINEER	DESIGN START	DESIGN FINISH	BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE START	ESTIMATED CONST. SCHEDULE FINISH	ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Cottonwood Trail (CR 185)	Klotz	Dec 2008	Summer 2009	Summer 2009, pending Cedar Park construction funding		TBD	TBD	TBD	Klotz has begun design work. Engineering contract awarded to Klotz Associates on 10/23/2008.
RM 1431 (183A to Cottonwood Trail)	CP&Y	Dec 2008	Oct 2009	Winter 2009, pending Cedar Park construction funding		TBD	TBD	TBD	CP&Y is proceeding with design. Surveying is complete. Preliminary water quality and detention calculations have been submitted and three options regarding detention are being considered. Engineering contract awarded to CP&Y on 11/13/2008. Advanced Funding Agreement with TxDOT approved on 12/18/2008.
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	LAN	Feb 2009	Fall 2009	Winter 2009, pending Cedar Park construction funding		TBD	TBD	TBD	Negotiations continue with LAN on scope and fee. Engineering contract awarded to LAN on 11/20/2008.



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR					CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	PBS&J / Austin Bridge & Road					01/23/02	06/05/03	Project complete.	
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	Steger Bizzell / Austin Bridge & Road						06/05/03	Project complete.	
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	HDR / N/A					-	-	Project complete.	
CR 152 Bridge	Steger & Bizzell / Chasco					03/08/04	09/13/04	Project complete.	
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks	PBS&J / Austin Bridge & Road					05/28/02	09/17/04	Project complete.	
Georgetown Inner Loop East (SH 29 to FM 971)	Steger Bizzell / Chasco					04/14/03	06/13/04	Project complete.	
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	Steger Bizzell / Joe Bland					06/27/05	10/20/05	Project complete.	
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	PBS&J / JC Evans					03/12/07	05/23/08	The Contractor has revegetated some bare areas on the project and is currently watering to establish the vegetation. Final project acceptance is on hold pending the establishment of vegetation.	
12" Water Main Relocation for SH 29 Widening	Steger Bizzell / Herschap					03/05/08	06/11/08	Certificate of Acceptance has been issued. Final Project Close-out package to the County is being prepared.	
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	Steger Bizzell / Cash Construction					03/01/08	07/28/08	The Contractor continues watering the project for establishment of grass growth. Final project acceptance is on hold pending the establishment of vegetation.	
2006 ROAD BOND PROJECTS BIDDING / CONTRACTING	ENGINEER / CONTRACTOR	BID ADVERTISE	BID LETTING	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Williams Drive (RM 2338) (D.B Wood to FM 3405)	KBR / JC Evans	11/30/08	12/17/08	01/20/09	3/1/2009	Mar 2009	Oct 2010	Groundbreaking Ceremony scheduled for 2/19/09 at 9:30 am. PreConstruction Meeting scheduled for 2/27/09. Atmos Gas is nearing the completion of their relocation efforts. Atmos Gas relocations are complete. PEC is rapidly progressing with topping poles and transferring their wires to the new poles working from Penny Lane to the east, with Suddenlink to follow PEC within the next week. Verizon is continuing to relocate their conduit system. Easement acquisition efforts continue and 8 easements were determined not to need replacement. Concurrence from TxDOT and FHWA was received on 2/9/09. Letter of Award and contracts were issued to JC Evans on 2/10/09 for execution.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	Stanley & Associates	Nov 2006	June 2008			To be constructed by Developer		Env. Assessment Approval Date: Oct 2008 Due Diligence Investigations Completion Date:	Stanley submitted sealed final plans on Monday, 10/13/08 for approval and signed title sheet. The Williamson County's Regional Habitation Conservation Plan (RHCP) has been finalized and approved. Mitigation measures detailed in the RHCP will apply to the project. Project construction anticipated to begin by developer in spring 2009. Next update meeting is scheduled for 02/18/09.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 104, Phase 2 Schematic and PS&E (From SH 130 to South of New School property)	Steger Bizzell	June 2008	Apr 2009	May 2009	June 2009	Aug 2009	Feb 2011	Categorical Exclusion Approval Date : Spring 2009	Steger Bizzell is continuing with design - updating the both bridge design layouts based on feedback from TxDOT at last month's meeting. The hydraulic modeling of the impact to the floodplain is nearly complete to aid in the selection of the most appropriate bridge design. Actual ROW requirements are dependant on retaining wall and abutment design, but field notes are anticipated to be ready within a month. Steger Bizzell is on target to submit the 30% PS&E submittal at the end of February. SWCA is proceeding with the CE and due diligence investigations.
I-35 Northbound Frontage Road (RM 2243 to SH 29)	HNTB	May 2007	June 2009	TxDOT Letting, Anticipated August 2009		Nov 2009	Nov 2010	Env Assessment Reevaluation Approval Date : June 2009 Open House Date: TBD	Comments on the 100% schematic submitted on 10/27/08 for TxDOT Division review were received and have been addressed. Revised schematic was submitted on 2/6/09 for approval. HNTB submitted the 60% PS&E on 1/27/09 to TxDOT for review. The 60% TxDOT Design Review meeting was held 2/11/09. The revised EA reevaluation was submitted to TxDOT District on 12/5/08 and the revised BA on 12/9/08. Comments from TxDOT District were received on 12/23/08 for the EA and on 1/12/09 for the BA. A coordination meeting was held on 1/20/09 with TxDOT District, SREG, HNTB, SWCA, and Prime Strategies regarding the revisions to the EA and BA. RHCP Permit application was signed by the Williamson County Judge on 2/11/09 and is scheduled to be considered next week by the Williamson County Foundation. Anticipate submittal of revised EA to TxDOT District in the next couple of weeks.
Ronald W. Reagan Blvd. North Phase IV (SH 195 to IH-35)	AECOM (TCB)	Nov 2008	TBD	TBD	TBD	TBD	TBD	TBD	AECOM has resolved the issues with SH 195 and Ronald Reagan North Ph 3. LIDAR information is being checked by the surveyor to verify accuracy. County meetings with local landowners are complete. AECOM is finalizing the decision matrix for submission this week.



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald W. Reagan Blvd. North at IH-35 Intersection	Huggins Seiler	Dec 2008	TBD	TBD	TBD	TBD	TBD	TBD	Huggins Seiler's PSA & WA were approved on 12/9/08 for the development of preliminary environmental studies and preliminary design schematic.
SH 29 Georgetown Bypass (DB Wood to East of SH 130)	Kennedy Consulting	Feb2009	TBD	Environmental & Schematic Only			TBD	TBD	Meeting held on 2/2/09 to with Kennedy Consulting, Ltd., SWCA and HNTB to discuss environmental coordination history at IH -35 and Inner Loop. Kennedy's PSA & WA were approved on the 2/3/09 by the Commissioners Court.
SH 195 (Bell County Line to IH-35, 4 Segments) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195			TBD	TBD	TxDOT managing Environmental Clearance	TBD	Meeting held on 2/17/09 to explain recommended CTSUD relocations. Meeting held on 2/11/09 with LCRA and Oncor (at LCRA). SH 195 ROW and Utility coordination meeting held on 1/29/09 to discuss parcels where easements are known or known not to occur to proceed with ROW acquisition. Utility Coordination (UC) meeting held with LCRA on 12/22/08. UC meetings held with PEC and Brazos River Authority on 12/18/08. UC meeting held with Verizon on 1/8/08. UC meetings held with the City of Florence and Georgetown Electric on 12/11/08. UC meeting held with Atmos on 12/8/08.



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 4 - COMMISSIONER RON MORRISON

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER		CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS				
			START	FINISH					
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	HDR / Ellis-McGinnis		06/25/02	11/22/02	Project complete.				
CR 412 (FM 619 to CR 421)	Inland Civil / RGM		10/31/02	08/27/03	Project complete.				
CR 368/369 (CR 101 to CR 366)	Haynie Consulting, Inc. /		06/03/02	Apr 2003	Project complete.				
CR 300/CR 301 (FM 972 to FM 971)	Pate Engineers / Capital Excavation		08/04/03	01/10/04	Project complete.				
Bridge Replacements Package IIA (CR 424)	HDR /		11/03/03	01/06/04	Project complete.				
Chandler Road (West of FM 1460 to CR110)	Denmon Engineering / J.C. Evans		08/04/03	03/26/05	Project complete.				
CR 137 (County Line to FM 1660)	Pate Engineers / J.C. Evans		01/24/05	10/20/05	Project complete.				
CR 112 - Phase I (Chandler Rd to FM 1460)	Baker-Aicklen / J.C. Evans		03/05/05	08/31/05	Project complete.				
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	Pate Engineers / Chasco		11/15/04	07/07/06	Project complete.				
US 79 Section 3A: CR 402 to Mustang Creek	Carter & Burgess / Joe Bland		Jan 2005	Nov 2006	TxDOT Project complete.				
Chandler Road - Phase II (CR110 to FM 1660)	Reynolds Smith & Hills / Rodman		09/18/06	12/10/07	Under Warranty. Project complete. Close-out package being prepared.				
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	Pate Engineers / Cash		03/12/07	03/05/08	Under Warranty. Project complete.				
US 79 Section 1: McNutt Creek to FM 685	Jacobs Carter Burgess			Summer 2008	TxDOT Project complete.				
Limmer Loop Phase 1C (CR 110 to SH 130)	Pate Engineers / JC Evans		04/30/08	10/02/08	The Contractor continues watering on project for establishment of grass. Final project acceptance is on hold pending the establishment of vegetation.				
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Chandler Road - Phase 3A (FM 1660 to CR 368/369)	SD Kallman	12/06/06	Aug 2009	Sept 2009	Oct 2009	Nov 2009	Nov 2010	Due Diligence Investigations Completion Date: TBD	Comments on the 60% resubmittal from SD Kallman were returned on 2/6/08. A status meeting with SD Kallman was held on 9/10/08. SWCA is completing the Categorical Exclusion for intersection at FM 1660. Coordination with utilities is underway. SD Kallman is finalizing the ROW field notes with their subconsultant for submittal. At the status meeting on 2/4/09, comments will be returned to SD Kallman on the provided culverts layouts (submitted in January 2009) in order to evaluate the proposed drainage easements submitted on 7/15/08.
Chandler Road - Phase 3B (CR 368/369 to SH 95)	Jacobs Carter Burgess	02/27/07	Mar 2009	May 2009	June 2009	July 2009	July 2010	Due Diligence Investigations Completion Date: TBD	An update meeting was held on 1/28/09 with Jacobs. Final pavement sections were determined on 2/16/09. The 60% design submittal has been reviewed and comments were returned to Carter Burgess on 9/27/07. Carter Burgess submitted the CE to TxDOT District on 12/12/07. A driveway permit for the Chandler Road Phase 3B tie-in to SH 95 was submitted to TxDOT on 2/1/08. HNTB will meet with Sheets & Crossfield on 2/5/09 to review the ROW acquisition status. Fee for Jonah waterline design submitted, Jacobs to complete within existing budget.
Arterial A, Phase 1 PS&E (Joe DiMaggio Blvd. to Forest Creek Dr.)	S.D. Kallman	04/11/06	Dec 2008	Feb 2009	Mar 2009	Apr 2009	Oct 2010	Due Diligence Investigations Completion Date: October 2007	SD Kallman submitted hardcopies of the 100% PS&E on 12/15/08 and digital files on 12/16/08. Electronic copies were forwarded to the City of Round Rock and their engineer HDR on 12/16/08. Project letting to be scheduled by the City of Round Rock. HDR to submit final plans and manual for bidding, incorporating SD Kallman design sheets next week.
Arterial A, Phase 2 Schematic (Forest Creek Dr. to Gattis School Rd.)	S.D. Kallman	04/18/06	Sep 2008	N/A				Due Diligence Investigations Completion Date: June 2007	Revised 100% schematic was submitted on 7/30/08 for review. A supplemental agreement to complete design-level efforts sufficient to create field notes for ROW is still pending. A meeting with property owners was held on 4/21/08. A status meeting with SD Kallman was held on 9/10/08.
US 79 Section 2: FM 685 to East Hutto City Limit, through town	TBD	-	-	-	-	-	-	TBD	Section 2: Project is currently on hold pending acquisition of additional UPRR ROW.



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED February 17, 2009**



PRECINCT 4 - COMMISSIONER RON MORRISON

2006 ROAD BOND PROJECTS IN DESIGN (Cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
US 79 Section 4: BUS 79 (2nd Street) through Taylor (Roadway Improvements)	Half Associates	July 2008	June 2009	July 2009	Aug 2009	Oct 2009	Apr 2011	Categorical Exclusion Approval: February 2009	Half submitted the revised Historic Resources Survey Report on 1/27/09 to TxDOT in response to comments received from TxDOT District. Half continuing work on archeology report. Review is continuing on the 60% PS&E submitted by Half on 1/14/09. A presentation was made at the City of Taylor Council Meeting on 5/8/08 to discuss taking over maintenance of 2nd and 4th Street (BUS 79) and was supported by the Council. Half submitted a final schematic on 9/2/08.
US 79 Section 4: BUS 79 (Drainage Improvements)	Half Associates	Dec 2007	Feb 2009	Apr 2009	May 2009	July 2009	July 2010	Categorical Exclusion Approval: February 2009	Comments were returned on 2/2/09 on the 100% PS&E submitted by Half. UPRR response received that the RR has no structural objections to the proposed improvements and requested 100% PS&E submittal. The draft archeological survey regarding drainage improvements was submitted to THC on 3/20/08. Half is working with Alba to proceed with utility agreements. Oncor construction will start within the next week and be complete by 2/13/09. Relocation plans from MCI and Sprint are under review by Half.
Gattis School Road (West of Ashburnham Dr. to East of Winterfield Dr.) *Managed by Travis County	Half Associates	Sep 2007	July 2008	Oct 2008	Nov 2008	Feb 2009	May 2010	Clear	Project managed by Travis County. Bids were opened on 11/6/08 at 2 PM. 10 Bids were received, low bidder is Cash at \$5,870,501.40 for the base bid and \$6,067,789.40 was all alternates. Payment to Travis County has been forwarded for Williamson County's portion of the construction costs. The Travis County Commissioners Court awarded the construction contract to Cash on 1/13/09.
TxDOT PROJECTS	ENGINEER			BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH		
FM 1460 (North of US 79 to Old Settler's Blvd.)	CP&Y	Design Complete		Apr 2009	May 2009	July 2009	TBD	Environmental Clearance Date: 10/22/2008	PS&E and ROW acquisition is 100% complete. Utility relocations are underway. Approval of the Re-evaluation of the EA was received from FHWA on 10/22/08. TxDOT Letting anticipated May 2009.
FM 1460 (Old Settler's Blvd. to University)	Huggins Seiler	Design 60% Complete		TBD	TBD	TBD	TBD	FONSI Determination 10/16/2008	FONSI issued on Thursday, 10/16/08. Schematic has been approved. PS&E has been stopped due to recent funding shortfalls. From Old Settler's to 1500 LF north of University, Huggins Seiler has been retained by the Developer to complete the design. Construction schedule depends upon Developer vs. TxDOT letting.
FM 1460 (Old Settler's Blvd. to Quail Valley Drive)	Huggins Seiler	Design 60% Complete		TBD	TBD	TBD	TBD	FONSI Determination 10/16/2008	FONSI issued on Thursday, 10/16/08. Schematic has been approved. PS&E has been stopped due to recent funding shortfalls.



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
REVISED February 17, 2009



PASS THROUGH COMPLETED PROJECTS	ENGINEER / CEI Firm / CONTRACTOR					CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH-35 @ SH 29 Turnarounds CSJ: 0015-08-122	HNTB Corporation / PBS&J / Austin Bridge & Road					10/29/07	08/26/08	The Contractor continues watering for establishment of vegetation on the project. Final project acceptance is on hold pending the establishment of vegetation.	
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	LAN	JC Evans	Huitt-Zollars	04/29/08	07/14/08	07/23/08	06/28/10	JC Evans continues to process the first and second lifts of flex base for the proposed westbound lanes, starting from the west end of project. Preparation of ROW and embanking began on the East end of project for area around culvert #11. Formwork for the deck continues on the cast-in-place culvert #10 and concrete was poured for the headwall on culvert #4. JC Evans began grading both the median ditch and north ditch at various locations throughout the project.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	Jacobs Carter Burgess	Hunter	Huitt-Zollars	11/18/08	01/12/09	01/27/09	05/20/11	Hunter continues to prepare ROW, stockpile topsoil, and excavate & embank subgrade between FM 619 and CR 421 on the proposed westbound lanes. Hunter began treating the subgrade with lime between CR 421 and FM 1063 on the east end of the project. Drainage pipes are being installed at various driveway locations. Drainage work is scheduled to begin in Thrall on Tuesday, 2/17/09.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	Klotz Associates	12/13/05	Apr 2008	Mar 2009	Apr 2009	June 2009	Dec 2010	Categorical Exclusion Approved	Utility relocations & coordination and ROW acquisition are underway. HNTB will meet with Sheets & Crossfield on 2/5/09 to review the ROW acquisition status. Estimated ROW acquisition completion estimated at first quarter 2009, with P&U agreements in place by 2/28/08. Condemnation to be authorized on next to last parcel was approved on the 1/13/09 Court agenda. All parcels acquired or will have condemnation authorized except Covert. Klotz submitted revised PS&E based upon GEC & TxDOT comments on Friday, 9/19/08. An Agreement for Preliminary Engineering with Union Pacific RR is being finalized for submittal to UPRR. CEI Firm PSA (Raba Kistner) submitted their constructability review comments of the revised 100% PS&E submittal on 12/23/08.
FM 1660 (CR 134 to CR 101) CSJ: 1566-01-009	Cobb, Fendley & Assoc.	12/13/05	Feb 2010	Mar 2010	Apr 2010	June 2010	Dec 2011	Env Assessment FONSI Approval Date: Fall 2009 Public Hearing Date: Summer 2009	Coordination with Horizon Environmental began on 1/12/09 to start archeological survey. The revised EA was submitted to TxDOT District on Thursday, 12/4/08 for delivery to TxDOT Division ENV for review. FHWA agreed on 5/28/08 to the justification of CR 101 as a logical terminus and provided authorization to proceed with the EA. A meeting was held on 9/30/08 to discuss the intersection of Limmer Loop and the Nelson Drive. A meeting was held with Nelson on Thursday, 10/16/08 to show final FM 1660 / US 79 intersection configuration. A meeting was held with TxDOT ENV to discuss the historic resources survey on 10/24/08. A meeting was held on 1/12/09 for Cobb Fendley to present their WA for PS&E, surveying, and utility relocations.
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	Dannenbaum	12/13/05	Apr 2009	Aug 2009	Sep 2009	Nov 2009	July 2011	Env Assessment FONSI Approval Date: May 2009 Public Hearing: Aug 19, 2008	Comments on the revised Public Hearing Summary Report were received on 1/27/09. A meeting was held with Hick on 2/2/09 to discuss comments and revisions required to both the Public Hearing Summary Report and the EA document. A public hearing was held on August 19, 2008 at Liberty Hill High School. The Public Hearing Summary Report was submitted to TxDOT on 10/28/08. The revised Public Hearing Summary Report was submitted on 1/8/09 in response to TxDOT comments. HNTB will meet with Sheets & Crossfield on 2/5/09 to discuss status of ROW options, which are pending easement determinations. A work authorization for the addition of waterline relocation design for High Gabriel WSC and LCRA has been submitted for review.
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	Steger Bizzell	06/06/06	Apr 2009	Jul 2009	Aug 2009	Oct 2009	Jan 2011	Env Assessment FONSI Approval Date: Mar 2009 Public Hearing: Dec 2, 2008	Steger Bizzell submitted 90% PS&E for review on 1/30/09. Loomis submitted the Public Hearing Summary Report to TxDOT District on 1/12/09 and comments were received on 1/14/09. The revised Public Hearing Summary Report was submitted to TxDOT ENV on 1/19/09 and is now at FHWA for review & approval. The Public Hearing was held on December 2, 2008. Six public comments were received in response to the Public Hearing.